



Cement Mill Test Report

Month of Issue: July 2023

Plant: Newberry Plant, Fl.
Product: Florida Super Stucco
Silo: 5
Manufactured: June 2023

ASTM C91 Standard Requirements and ASTM C1328

Item	Spec limit	Test Result
Fineness, Residue retained on a 45 um sieve (%)	24 max	3.08
Autoclave expansion (%)	1.0 max	0.07
Density of Cement (g/cm ³) (C188)	---	2.93
Time of setting, Gillmore method: Initial set, minutes	90 min 1000 max	178
Compressive strength (MPa, PSI) 7 days	9.0 [1300]	15.0 [2170]
28 days (Reflects previous month's data)	14.5 [2100]	19.4 [2810]
Air content of mortar (%)	8 min 19 max	17
Water Retention (% of original flow)	70 min	81

We certify that the above described cement, at the time of shipment, meets the requirements of ASTM C91 and C1328.

Certified By:

Ana Sanchez - Quality Coordinator

Argos USA - Newberry Plant
4000 NW CR 235, Newberry, Fl 32669
Phone: 352.472.4722

Report created: 7/11/2023